


Work continues to progress on the Stormwater/Resilience Master Plan throughout vulnerable neighborhoods in the City. Updated project progress is provided below. Work continues on planning efforts associated with the Tranche 2 neighborhoods.

Neighborhood	Project Status
1a Edgewood	Construction substantially complete, final completion anticipated for April 2024
1b Osceola Creek Dredging (Edgewood)	Maintenance dredging 80% complete
2a River Oaks (Underground Utilities)	Construction substantially complete
2b River Oaks (Pump Stations)	In Construction
3 Durrs	Notice to proceed issued 3/11/2024, Construction activities commenced
4 Dorsey-Riverbend	Construction contract awarded 4/2/2024, Construction commencement anticipated for May 2024
5 Progresso Village	Design being updated; Bidding Fourth Quarter 2024
6 Southeast Isles	Design being updated; Bidding Third Quarter 2025
6a Merle Fogg Park Seawall Replacement	Construction substantially complete, final completion anticipated June 2024
6b Southeast Isles Seawalls Replacement	In Construction
7 Victoria Park	Design being updated; Bidding First Quarter 2025
8 Melrose Manors/ Riverland Civic	In Design; estimated design completion Fall 2025



Stormwater improvements in the Durrs Neighborhood have commenced! Infrastructure includes catch basins, gravity piping, exfiltration trenches, swales, and water quality structures. The Durrs neighborhood stormwater system will be fully functional once the Dorsey Riverbend Pump Station is constructed. The Durrs project is anticipated to be substantially complete by Summer 2026.

