



Memorandum

Memorandum No: 24-028

Date: February 12, 2024

To: Honorable Mayor, Vice Mayor, and Commissioners

From: Greg Chavarria, City Manager 
Greg Chavarria (Feb 20, 2024 08:13 EST)

Re: **Tunnel Top Plaza Update**

The City of Fort Lauderdale hosted the Tunnel Top Plaza Ribbon Cutting event in December 2023 to memorialize the substantial completion of the project. Since that time, City staff have worked closely with the Florida Department of Transportation (FDOT) to address remaining issues. The project team established a punch list of items that needed to be addressed before the project could be closed out. City staff recently confirmed progress on the punch list items and FDOT identified that it will be completed by the end of February 2024. As for the tunnel improvements, the work is scheduled to be completed between April and June of this year.

City staff received inquiries into the branding of the new portion of the north wall above the tunnel portal. City staff are scheduled to lead a discussion with the City Commission at the February 20, 2024, Conference meeting.

If you have any questions, please contact Ben Rogers, Director of Transportation and Mobility at 954-828-3781 or brogers@fortlauderdale.gov.

c: Anthony G. Fajardo, Assistant City Manager
Susan Grant, Assistant City Manager
Thomas J. Ansbro, City Attorney
David R. Soloman, City Clerk
Patrick Reilly, City Auditor
Department Directors
CMO Managers

Commission Memo 24-028 Tunnel Top Plaza Update

Final Audit Report

2024-02-20

Created:	2024-02-14
By:	Donna Varisco (dvarisco@fortlauderdale.gov)
Status:	Signed
Transaction ID:	CBJCHBCAABAApuB4INKkk28Fx_aloUBVMYzVhMWbydUc

"Commission Memo 24-028 Tunnel Top Plaza Update" History

-  Document created by Donna Varisco (dvarisco@fortlauderdale.gov)
2024-02-14 - 2:18:24 PM GMT
-  Document emailed to Greg Chavarria (GChavarria@fortlauderdale.gov) for signature
2024-02-14 - 2:18:50 PM GMT
-  Email viewed by Greg Chavarria (GChavarria@fortlauderdale.gov)
2024-02-20 - 12:59:47 PM GMT
-  Document e-signed by Greg Chavarria (GChavarria@fortlauderdale.gov)
Signature Date: 2024-02-20 - 1:13:30 PM GMT - Time Source: server
-  Agreement completed.
2024-02-20 - 1:13:30 PM GMT



Powered by
Adobe
Acrobat Sign